


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: 7 **CALENDAR YEAF 2024**
PROVINCE: CEBU **QUARTER:** 2
CITY/MUNICIPALITY: LAPULAPU CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Improvement/Renovation of Fireman's quarter of LLC Fire District Gun-ob	Gun-ob	299,984.28	10/06/2022	-				Suspended
2. Rehabilitation and Upgrade of Caubian, Multi-Purpose Evacuation Center	Caubian	4,982,488.72	15/03/2024	12/06/2024	100.00%	4,374,108.91		Completed
3. Rehabilitation/Improvement of School Buildings at Bankal National High School	Bankal	3,725,393.92	29/02/2024	07/06/2024	70.00%	2,424,828.77		Suspended


We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.



 JUDITH D. FURUTA
 City Budget Officer



 HELEN G. DUNGOG
 City Accountant



 JUNARD "AHONG" CHAN
 City Mayor