

FDP Form 7 - 20% Component of the IRA Utilization

20% COMPONENT OF THE IRA UTILIZATION
AS OF JUNE 30, 2019

Province, City or Municipality: LAPULAPU CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Economic Development (pls list down specific projects)								
1. Concreting of Portion								
of Hoopsdome Rd.	Gun-ob	7,009,208.56	02/19/2018	03/18/2019	100%	6,308,587.85		Completed
2. Installation of Drainage								
Line-Humay2 Road	Gun-ob	17,747,996.23	01/18/2019	07/29/2019	68%	12,068,635.44		on-going
3. Installation of Drainage								
Line-Sudtunggan	Basak	69,507,888.40	01/18/2019	07/11/2020	12%	10,426,184.00		Suspended
4. Rehabilitation of								
Concrete Pavement								
Portion of Pajac-								
Maribago Road	Pajac-Maribago	927,906.20	01/18/2019	02/17/2019	10%	139,185.93		Suspended

FDP Form 7 - 20% Component of the IRA Utilization


20% COMPONENT OF THE IRA UTILIZATION
AS OF JUNE 30, 2019

Province, City or Municipality: LAPULAPU CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
5. Liberty Shrine re-								
development project								
at Mactan	Mactan	47,035,056.20	03/03/2019	07/31/2019	90%	42,300,280.40		On-going
Environmental Management (pls list down specific projects)	NONE	NONE						

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


HELEN G. DUNGOG
Accountant


JUNARD "AHONG" CHAN
City Mayor