

**20% COMPONENT OF THE IRA UTILIZATION
AS OF JUNE 31, 2022**

Province, City or Municipality: LAPULAPU CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
18. Construction of Brgy. Health Center (Phase II)	Marigondon	2,737,316.97	10/08/2021	03/07/2022	100%	2,737,316.97		Completed
19. Construction of Causeway	Tingo	7,531,667.96	10/08/2021	08/07/2022	25%	1,129,750.19		On-going
20. Construction of Multi-Purpose Building at Sitio Kauswagan (PH I)	Baring	10,271,195.06	8/27/2021	04/26/2022	40%	1,540,679.86		On-going
21. Improvement of Drainage Line including Replacement of Man-hole City wide various city roads	Various	3,141,652.67	10/08/2021	12/07/2021	100%	3,141,652.67		Completed
22. Installation of Drainage Line along Tumalak St. (Phase I)	Gun-ob	11,696,742.81	11/04/2021	03/04/2022	90%	5,600,241.35		On-going
23. Repair and Improvement Cagudoy Access	Basak	2,498,714.86	9/23/2021	11/03/2021	100%	2,498,714.86		Completed

**20% COMPONENT OF THE IRA UTILIZATION
AS OF JUNE 31, 2022**

Province, City or Municipality: LAPULAPU CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
13. Installation of fence for covid facility	Gun-ob	1,374,710.56	8/06/2021	10/11/2021	20%	2,588,689.25		On-going
Across Hoopsdome building								
14. Construction of Retention Pond along various City Roads Pond No. 18	Aviation Road, Basak	2,752,900.00	8/06/2021	11/05/2021	100%	2,752,900.00		Completed
15. Construction of Retention Pond along various City Roads Pond No. 19 and 20	Canjulao	1,260,420.15	8/06/2021	10/06/2021	100%	1,260,420.15		Completed
16. Concreting of Access Road beside Sports Complex leading to MHDTC	Pusok	3,066,040.00	9/16/2021	1/16/2022	100%	3,066,040.00		Completed
17. Concreting of Bonghanoy Rd. leading to Sitio Ylaya	Marigondon	3,631,956.65	11/24/2021	06/09/2022	100%	2,499,117.33		Completed with liquidated damages

**20% COMPONENT OF THE IRA UTILIZATION
AS OF JUNE 31, 2022**

Province, City or Municipality: LAPULAPU CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
7. Construction of Multi-Purpose Building Elementary School	Calawisan	7,269,885.32	9/19/2022	04/28/2022	70%	4,318,362.47		On-going
8. Construction of Manpower Human Development Training Center (PH 2)	Talima, Olango	694,414.62	5/14/2021	7/14/2021	100%	694,414.62		Completed
9. Concreting of Pangan-an Road	Pangan-an, Olango	8,398,673.81	5/27/2021	9/25/2021	100%	8,398,673.81		Completed
10. Concreting Portion of Fuentes Road	Pajac	4,106,724.30	7/20/2021	9/1/2021	100%	4,106,724.30		Completed
11. Concreting of Tungasan Cento Road	Tungasan, Olango	2,129,661.23	07/12/2021	9/1/2021	100%	1,829,611.61		Completed
12. Concreting of Tungasan sitio Nangka Road	Tungasan, Olango	1,965,685.38	7/12/2021	8/23/2021	100%	1,670,832.57		Completed

20% COMPONENT OF THE IRA UTILIZATION
AS OF JUNE 31, 2022

Province, City or Municipality: LAPULAPU CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Economic Development (pls list down specific projects)								
1. Improvement of/								
Riprapping & Desilting of Basak Outfall Creek	Gun-ob	70,445,062.13	12/21/2018	03/16/2022	80.00%	30,291,376.75		On-going with liquidated damages
2. Installation of Drainage Line at Sangi Road to City Hall Road	Pajo and Pusok	70,309,471.16	7/03/2020	08/27/2021	100%	70,309,471.16		Completed
3. Construction of STP at City Public Market	Poblacion	6,982,818.52	2/24/2021	09/22/2021	80%	4,139,608.82		On-going with liquidated damages
4. Repair/Improvement of Mahayahay Road	Bankal	29,812,510.00	12/04/2020	02/01/2021				not yet started
5. Construction of Multi-Building (NHS-PH1)	Babag	9,993,888.00	04/22/2022	6/14/2022	95%	4,238,894.65		On-going
6. Repair and Improvmt of Puericulture Center	Poblacion	594,096.98	04/04/2022	03/01/2022	80%	465,392.12		On-going


FDP Form 7 - 20% Component of the IRA Utilization


20% COMPONENT OF THE IRA UTILIZATION
AS OF JUNE 31, 2022

Province, City or Municipality: LAPULAPU CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Road								
24. Construction of								
Drainage Line-Sudtungan	Basak	69,507,888.40	01/18/2019	07/20/2020	100%	40,382,555.07		Completed with liquidated damages
Environmental Management (pls list down specific projects)	NONE	NONE						

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


HELEN G. DUNGOG
Accountant


JUNARD "AHONG" CHAN
City Mayor