

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
AS OF JUNE 31, 2022  
LAPULAPU CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Cluster X- Construction of Public toilet	Calawisan		02/22/2019	7/15/2019				Suspended (BUB)
2. Installation of Urban Agriculture Program Greenhouse, MRF	Sta. Rosa	9,990,189.65	01/21/2022	03/27/2022	0.00%	-		Suspended
3. Conversion of classroom to Sensory Room for Babag NHS	Babag	3,350,000.00	01/21/2022	03/07/2022	100.00%	3,350,000.00		Completed
4. Implementation of Urban Agriculture Program-MRF	Mactan	1,434,418.51	01/20/2022	06/09/2022	100.00%	873,674.06		Completed
5. Construction of Multi-Purpose Building LLC College	Gun-ob	9,861,888.00	07/22/2021	02/07/2022	100.00%	4,969,811.50		Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

HELEN G. DUNGOG  
Accountant

LONARD "AHONG" CHAN  
City Mayor